



LEGEND

- (A) Barricade Type III-A & Road Closure Sign Assembly
- (B) Barricade Type III-B
- (C) Barricade Type III-B & Road Closure Sign Assembly
- (D) Detour Route Marker Assembly (INDOT Std.Dwg.No.E801-TCDT-04)
 - 1. Advance Turn (L or R)
 - 2. Directional (L or R)
 - 3. Confirming
 - 4. End
- Construction Sign and Support
- Detour Route

CONSTRUCTION SIGNS TYPE "A"

- (1) R11-2 Road Closed
- (2) XW20-2 Detour Ahead w/ Route Marker
- (3) XW20-3 Road Closed Ahead
- (4) XG20-5 Road Closed on or After xx/xx/xxxx
- (5) R11-4 Road Closed To Thru Traffic
- (6) XW20-3 Road Closed, 500 ft.
- (7) XW20-3 Road Closed, 1000 ft.

CONSTRUCTION SIGNS TYPE "B"

- (8) XM4-10 (L) Detour
- (9) XM4-10 (R) Detour

MAINTENANCE OF TRAFFIC GENERAL NOTES

1. All construction signs, drums, and barricades shall be equipped with Construction Warning Lights, Type A.
2. Actual construction sign location shall be determined by the Project Engineer. The locations shown are approximate and may be adjusted by the Project Engineer.
3. The Contractor shall be required to erect, furnish and maintain all construction signs and barricades as shown.
4. Maintenance of Traffic shall be in accordance with Section 104.04 of the Indiana Department of Transportation Standard Specifications, 2022. The Indiana Manual on Uniform Traffic Control Devices, 2011, with Revisions #1, #2, and #3, and the Maintaining Traffic Sequence for Individual Segments as detailed.
5. Access to drives to be maintained at all times. When construction is around drives, the Contractor shall contact the property owner and work out a time schedule that will cause the least inconvenience to the property owner.

NOTES:

All XG20-5 shall be installed a minimum of 14 days prior to closing road.
 All signs, lights and barricades shall be in accordance with current INDOT Standards and the Manual on Uniform Traffic Control Devices.

MAINTENANCE OF TRAFFIC QUANTITIES

| ITEM | QUANTITY |
|------------------------------|----------|
| Barricade Type III-A | 48 Lft. |
| Barricade Type III-B | 48 Lft. |
| Road Closure Sign Assembly | 4 Ea. |
| Construction Signs Type "A" | 18 Ea. |
| Construction Signs Type "B" | 2 Ea. |
| Detour Route Marker Assembly | 30 Ea. |
| Maintaining Traffic | 1 LSum |

SIGN PLACEMENT PLAN
No Scale

| | | | |
|-------------------------------|--|---|--|
| | RECOMMENDED FOR APPROVAL: <i>Alfred V. Westling</i> DESIGN ENGINEER DATE: 3/17/2023 | INDIANA DEPARTMENT OF TRANSPORTATION | HORIZONTAL SCALE: N/A BRIDGE FILE: MORGAN 00060 |
| DESIGNED: GLB CHECKED: SMS | DRAWN: MEN CHECKED: GLB | MAINTENANCE OF TRAFFIC | VERTICAL SCALE: N/A DESIGNATION: 1802881 |
| | | | DRAWING NO.: SHEETS: 4 of 33 |
| | | | CONTRACT: B-41920 PROJECT: 1802881 |